

INVESTMENT COMMITTEE MEMORANDUM

Project Helios Solar & Storage

Acquisition of an 80% controlling stake | Thailand | June 2026

IMPORTANT: This document and all figures are entirely synthetic and were created solely for a proof-of-concept demonstration.

1. Decision requested

Approval is requested to proceed to final documentation and financing for the acquisition of an 80% controlling interest in Project Helios, subject to the conditions precedent and open items set out in this memorandum.

Item	Detail
Requested approval	Commit up to USD 81.8 million of sponsor equity, including transaction costs and contingency.
Asset	250 MWac / 320 MWp solar PV plus 100 MW / 200 MWh BESS.
Location	Nakhon Ratchasima, Thailand.
Stage	Late-stage development; construction targeted to commence in Q1 2027.
Proposed ownership	80% Group / 20% local development partner.
Target COD	30 September 2028.

2. Executive summary and investment rationale

- Establishes a scalable solar-plus-storage platform in a priority Southeast Asian market.
- Combines a 20-year contracted revenue base for 70% of generation with merchant and grid-services upside.
- Provides control rights and a pipeline option over two adjacent development sites.
- Base-case equity IRR is stated at 14.2% in this memorandum, above the illustrative 12.5% hurdle rate.
- Key challenges are grid reinforcement cost, merchant-curve support, BESS augmentation, land easements and offtaker credit evidence.

3. Strategic fit

Project Helios supports the stated growth priorities of expanding utility-scale renewables, adding flexible capacity and building a presence in Southeast Asia. The transaction also increases exposure to Thailand and to one synthetic public-sector offtaker. The submission does not quantify the resulting portfolio concentration by geography or counterparty.

4. Transaction overview and structure

Item	Detail
Seller	Meridian Renewables Thailand Co., Ltd. (synthetic).
Transaction	Acquisition of 80% of the project company at financial close.
Enterprise value	USD 276 million illustrative enterprise value.
Project cost	USD 292 million stated in this memorandum.
Governance	Three of five board seats, CEO nomination right, and reserved-matter vetoes.
Development partner	Retains 20% and provides local development services through COD.

5. Technical description and development status

Item	Detail
------	--------

SYNTHETIC POC DATA - NOT FOR INVESTMENT DECISION

Solar facility	250 MWac / 320 MWp fixed-tilt bifacial PV.
BESS	100 MW / 200 MWh lithium iron phosphate system.
Expected net generation	Approximately 545 GWh in the first full operating year.
Net capacity factor	24.9%.
Availability	98.5%.
Curtailement assumption	2.5% base case.
EPC strategy	Single-wrap fixed-price EPC contract under negotiation.
Permitting	Core generation licence obtained; final grid easements and two local construction permits remain open.

6. Market, offtake and revenue model

Seventy percent of solar output is assumed to be sold under a 20-year synthetic PPA at USD 58/MWh in 2029 with 1.5% annual escalation. The remaining 30% is exposed to a synthetic merchant curve starting at USD 65/MWh. BESS revenue is assumed to arise from capacity availability, energy shifting and ancillary services. The independent merchant-price study is referenced but not included in the submission pack.

- PPA counterparty: Provincial Electricity Partnership (synthetic).
- Payment security: three-month letter of credit is under discussion but not executed.
- No independent credit rating or payment-history analysis is appended.
- Merchant upside is a material contributor to equity returns.

7. Financial case

Metric	Management case	Unit	Comment
Total project cost	292.0	USD mn	Differs from deck and workbook
Project IRR	10.3	%	Nominal post-tax
Equity IRR	14.2	%	Memo value
NPV	39.0	USD mn	At 9.0% discount rate
Minimum DSCR	1.32	x	Base case
EV / EBITDA	9.3	x	First full-year EBITDA
Debt / total cost	65.0	%	Senior project financing
Year-one revenue	38.6	USD mn	First full operating year

8. Valuation and benchmark context

The proposed enterprise value implies approximately USD 1.10 million per MW of solar capacity and 9.3x first full-year EBITDA. Management states that these metrics are broadly consistent with recent renewable transactions, although the comparable-company and transaction set, normalization adjustments and source dates have not been appended.

9. Financing and execution plan

- 65% senior debt at an illustrative 6.4% all-in interest rate and 15-year post-COD tenor.
- Remaining project funding from sponsor equity in proportion to ownership.
- Financial close targeted for December 2026 and construction start for March 2027.
- Grid-connection reinforcement estimate remains subject to utility confirmation.

SYNTHETIC POC DATA - NOT FOR INVESTMENT DECISION

- Hedging policy is described, but executed FX and interest-rate hedge terms are not included.

10. Sensitivity analysis

Scenario	Equity IRR	Minimum DSCR
Base case	14.2%	1.32x
Merchant price -15%	12.2%	1.24x
Generation -5%	12.6%	1.21x
Capex +10%	11.8%	1.30x
COD delay 6 months	11.9%	1.28x

The pack does not include a combined downside case or a BESS degradation/augmentation sensitivity.

11. Key risks and mitigants

Risk	Assessment	Mitigation / status
Merchant price exposure	Medium-high	70% contracted; downside sensitivity included but independent curve absent.
Grid cost and schedule	High	Utility design review ongoing; estimate includes USD 25m.
Construction and supply chain	Medium	Fixed-price EPC planned; liquidated damages under negotiation.
BESS degradation	Medium-high	Warranty term sheet available; augmentation budget not separately modelled.
Offtaker credit	Medium	Payment-security package under negotiation; independent credit review absent.
Land and permits	Medium	Most parcels secured; final easements and two permits remain open.
Cybersecurity	Not assessed	No dedicated EMS/SCADA cyber assessment included.
Decommissioning	Not assessed	No funded decommissioning or battery-disposal reserve included.

12. Governance and shareholder arrangements

The Group will appoint three of five directors and nominate the chief executive. Reserved matters cover budget, financing, material contracts, asset disposal, related-party transactions and changes to the business plan. The minority partner retains customary information and pre-emption rights.

13. ESG, legal and regulatory

The project is assumed to have completed a preliminary environmental and social assessment. Key open items are closure of community-access commitments, final biodiversity monitoring protocol, two land easements and construction-permit updates. No material litigation has been identified in the synthetic diligence summary.

14. Recommendation and conditions

- Approve progression to final documentation, subject to reconciliation of financial metrics across all submission documents.
- Require independent merchant-price and offtaker-credit evidence before final commitment.
- Require a combined downside and explicit BESS augmentation sensitivity.
- Cap grid and advisory costs and reconcile potential overlapping technical and legal scopes.
- Require closure of land, permitting, cybersecurity and decommissioning-funding actions.

Appendix A - Submission data-room references

- ADB_Gulf_Solar_BESS_Project_Page.pdf - public comparator reference.
- ADB_Gulf_Solar_BESS_IEE.pdf - public environmental comparator reference.
- IFC_Candi_Solar_CI_SII.txt - public solar/BESS investment disclosure comparator.
- IFC_FRV_Solar_India_SII.txt - public solar investment disclosure comparator.
- 2024_v3_Model_Parameters.csv - public technology benchmark data.
- WorldBank_PPI_Energy_Renewables_2000_2024.xlsx - public infrastructure project comparator data.